


# Lendlease CLT Projects Around the World

## Forte' – Melbourne








# Library at the Dock – Melbourne





# International House – Sydney





# 25 King – Brisbane

- 10 Stories (9 office, 1 retail)
- November 2018 Completion













### Google HQ – UK


- 11 Floors Above Ground
- 2 story Basement






- 870,000 sq. ft. Gross Exterior Area (GEA)
- 651,000 sq. ft. Net Interior Area (NIA)

# LL in the Americas







# Future Army CLT Hotels


Location	# of floors	Room Count	Construction Start	
Ft. Drum, NY	4 Story	99 rooms	Fall 2017 (completed)	
Joint Base Lewis-McChord, WA	5 Story	123 rooms	October 2018	
Ft. Jackson, SC	2 – 5 Story Buildings	328 rooms	Spring 2019	
Ft. Bragg, NC	2 – 6 Story Buildings	488 rooms	Spring 2020	





### The Sweet Spot

CLT should be strongly considered when a project experiences 3 of these 5 conditions.







# Benefits

#### The Case for CLT / Modular Construction

PAL PORTFOLIO	TYPICAL NEW PAL HOTEL (ACTUAL*)	REDSTONE ARSENAL (ACTUAL)	DIFFERENCE	
Gross SF	54,891	62,688	+14%	
Average # of Employees	18 (Peak 26)	10 (Peak 11)	-43%	
Structural Duration (Days)	123	78	-37%	
Structural Man Hours	14,735	8,203	-44%	
Structural Production Rate/Day (SF)	460 SF/day	803 SF/day	+75%	
Overall Schedule	15 months	12 months	-20%	



\* PAL New Build Hotel Historical Average





# What's Next











CODES & STANDARDS | ENVIRONMENTAL REGULATION | SUSTAINABILITY | PUBLIC POLICY

Sea

Publications | Calculators & Software | Building Codes | Fire Safety | Span Tables | Decks | Weights and Measurement

#### Tall Wood



Courtesy of LEVER Architecture

#### Mass Timber Fire Testing


#### **ATF Fire Tests**

A team of fire experts from the U.S. Bureau of Alcohol, Tobacco, Firearms and Explosives (ATF) working alongside scientists from the U.S. Forest Products Laboratory put identically furnished, multistory, one-bedroom apartments constructed of exposed, partially exposed, and unexposed (protected)

five-ply cross-laminated timber (CLT) through a series of rigorously monitored tests. The purpose of the tests is to provide data that will help inform any recommendations the ICC Ad Hoc Committee on Tall Wood Buildings (TWB) \( \) propose for the 2021 International Building Code. A series of five tests were conducted. Each test was designed to replicate real world conditions across fir scenarios. Identical, furnished, one bedroom apartments were constructed in a multistory building. The door between the living and sleeping areas was left or both apartments. A three minute video capturing the highlights of each test is i in this playlist.



Part 1 Fire Test Materials



TESTS 1 & 2 Fuel Load (2)

Part 2 - Fire Test - 03:08 minutes

Test Types	Testing Agencies
Fire Resistive Component Testing – E119 Fire	FP Innovations / NRC / Southwest Research Institute/ Independent Labs
Full Tested Assemblies – E119 Fire	Underwriters Laboratory
Full Scale Encased Compartment Comparison Testing	NRC – CNRC
System Fire Resistance Testing – US Demonstration Project	ATF & FPL
Penetration Testing	FP Innovations
Full-scale Mass Timber Shaft Demonstration Fire	NRC- CNRC / FP Innovations
Flame Spread Testing – ASTME84	FP Innovations / Independent Labs

https://www.iccsafe.org/codes-tech-support/cs/icc-ad-hoc-committee-on-tall-wood-buildings/

Type of Construction	Height	# of Stories	Exposed Mass Timber	Sprinklers	Primary Frame FRR	Floor FRR	Stair Tower	Concealed Spaces
IV-HT (Existing)	85'	4-6	Fully Exposed	Yes	NR	HT	Mass Timber	Not Permitted
IV-C <b>Proposed</b>	85'	4-9	Fully Exposed	Yes	2 hours	2 hours	Mass Timber	Permitted
IV-B Proposed	180′	6-12	Partially Exposed	Yes	2 hours	2 hours	Mass Timber	Permitted
IV-A Proposed	270′	9-18	Fully Protected	Yes	3 hours	2 hours	Noncombustible	Permitted

### For Detailed Information

www.iccsafe.org/codes-tech-support/cs/icc-ad-hoc-committee-on-tall-wood-buildings/

www.buildtallbuildsafe.com







# Questions?

**Jeff Morrow** 

Lendlease

Jeff.Morrow@lendlease.com